

Update for The Stream Resort

28 March, 2008

Construction works continue on all areas of the building - apartments, common areas, facilities and landscape planning. Though it is still snowing, weather temperatures permit works outside, which started on the western part of the plot. This is the area with the stream and the barbeque.

Inside the building, the painting of the apartments on three of the floors is completed and the rest finished in the next two weeks. Internal doors on all levels had been mounted, except for the first floor. All apartment floors are completely tiled, including hallways and works continue with tiling of the stairs.



Internal Doors



Sinks and Toilettes

Sinks, flush toilettes and shower cabins had been delivered and distributed in the apartments. Their installation had begun too.

The heating system had been tested on all levels and the electric boilers had been installed. They are central for the building and will be supplying hot water during the months when the central heating will be switched off. In the winter hot water will be supplied by the central heating. Water installation in the apartments shall be tested too after completion of the bathrooms.

Laminated flooring had been ordered and is planned for mounting in two weeks.

Installation of the elevators is completed. Next comes their testing and the issue of the necessary certificates. Please, note that the elevator doors are covered with protective layer to avoid damaging.



Elevator Doors



Balcony

All owners confirmation of the color options for the furniture and textile arrived with us. Unfortunately, the last confirmation was received yesterday, 27 of March, which could result in a delay of some orders. The suppliers will do their best to keep the deadlines, still some of the items related to production or import like the kitchen, the textile could be ready later than planned.

We would like to thank all of you for the cooperative attitude in sending us your choices. Now orders are placed and their production has begun.

